

COMCOAST AoR - MFEC PROJECTS DETAILS

S No	Description	Status	Remarks
1.	Admin Approval received projects	130 x Projects	
2.	Final Contracts	127 x Projects	3 x Projects Draft Contract u/p at Unit level.
3.	Payments issued	114 x Projects	13 x Projects payment pending.
PROJECTS WITHOUT PROJECT NO			
4.	Construction of Track at Shah Bandar to Avoid Tide Dependencies (Rs. 45,800,000/-)	--	Payment of all Milestones issued. (Rs. 45,800,000/-)
5.	Construction of Track to Approach Sattewah Area, Pontoon Jetty from Slipway Shah Bandar Area (Rs. 48,000,000/-)	Billing of MS-VI is u/p at HQCC w.e.f 24 Mar 26 (Rs. 9,600,000/-)	Payments of MS-I to MS-V issued. (Rs. 38,400,000/-)
6.	Construction of Hard Standing alongwith stone pitching for Sattewah jump off point at Shah Bandar (Rs. 49,500,000/-)	Pending payments (MS-III to MS-V) (Rs. 34,650,000/-)	Payments of MS-I & MS-II issued. (Rs. 14,850,000/-)
7.	Construction of Track at Bilal Point, Marine Canal Area (Rs. 47,000,000/-)	Pending payments (MS-IV) (Rs. 11,750,000/-)	Payments of MS-I to MS-III issued. (Rs. 35,250,000/-)
8.	Construction of Earth Filled Track for Accessing Company HQ at Guage Mori, Jati Area (Rs. 48,800,000/-)	Pending payments (MS-III to MS-IV) (Rs. 26,840,000/-)	Payments of MS-I & MS-II issued. (Rs. 21,960,000/-)
9.	Construction of Earthen Track at Iftikhar Post Marines Canal Area		Final Contract formalities u/p at Unit level.

COMPAK AoR - MFEC PROJECTS DETAILS

S No	Description	Status	Remarks
PROJECTS WITHOUT PROJECT NO			
1.	Construction of Track at NAS Turbat (Rs. 33,534,000/-)	Billing of MS-I is u/p at HQ COMPAK (Rs. 6,706,800/-)	--
2.	Provision of Cattle Fencing along side outer wall near Weapon Storage Facility at NAS Turbat	--	IT Floated on 29 Mar 26 and Opened on 15 Apr 26.